





# **General Manager's Report**


Report on Water System Operations for:	Au	gust,20	16
Metering Period:	07/01/2016	- THRU -	08/03/2016
Billing Period:	07/16/2016	- THRU -	08/16/2016
Activity Period:	08/01/2016	- THRU -	08/31/2016
MG= Million Gallons) (Mg/L= milligrams per liter) (Ug/L= micrograms per liter)	(MCL= Maximum Conta	aminant Level)	(c.f.= Cubic Feet)
otal Water Pump From All Wells in Metering Period	(TWP)	>	9.2890
Total Water Sold in Metering Period		>	9.5003
Total Filter Plant Backwash Water in Metering	Period	>	0.0624
Total Water Main Flushing Water in Metering Pe	riod	>	0.3466
Total Other Authorized Water Use in Metering P	eriod	>	0.0000
otal Authorized Consumption in Metering Perio	od (TAC)	>	9.9093
otal <b>Distribution System Leakage</b> in Metering	Period (DSL)	>	-0.6203
ercentage of DSL in Metering Period		<u> </u>	-6.7%
12 Month Running Total of TWP		<u> </u>	87.1233
12 Month Running Total of TAC		<u> </u>	85.0258
12 Month Running Total of DSL			2.0975
12 Month Average of Percentage of DSL		>	2.4%
2,587 Residential Accounts	Paid Base Rates Tot	aling:	102,967.71
105 Commercial Accounts	Paid Base Rates Tot	aling:	7,702.40
947,993 cf. Residential Consumption	at \$0.0289 p	er c.f.	27,397.00
314,200 cf. Commercial Consumption	at \$0.0289 p	er c.f.	9,080.38
4 Fire-Flow Accounts	Paid Base Rates Tot	aling:	477.58
5,450 Surfside Contract + 0.00	Reimbursments	=	5,450.00
Other Billings:	<del></del>	>	2,350.00
otal Amount Billed in Billing Period		>	155,425.07
otal Accounts Past Due in Billing Period			> <b>289</b>
otal Accounts Past Due Longer than 60 days in	Billing Period		> 97
otal Accounts Locked Off for being past due in	n Billing Period		> 10
otal Number of Properties with Liens			> 27
otal Number of Water Main Locates Completed in	Activity Period		> 38
otal Number of Water Quality Complaints in Ac	tivity Period		> 3
otal Number of Customer Service Calls in Activ	vity Period		> 88
otal Number of Customer Valves Installed in A	ctivity Period		> 3
otal Number of Service Meters Replaced in Act	ivity Period		>





















## Water Quality Report

## Coliform Bacteria Samples s sa

Satisfactory	U	Unsatisfactor
--------------	---	---------------

R Repeat Sample

Month	Jan			Feb			Feb			Feb			Feb			Feb			Feb			Feb			Feb			Feb			Feb			Feb			Feb			Feb			Feb			Feb			Feb			Feb			Feb			Feb		Mar			Apr		May		Jun		Jul		Aug			Sep			0ct			Nov			Dec																							
Year	s	U	R	S	U	R	s	U	R	S	U	R	s	U	R	s	U	R	S	U	R	S	U	R	S	U	R	s	U	R	S	U	R	S	U	R																																																																						
2015	6	0	0	6	0	0	6	0	0	8	0	0	7	1	6	9	0	0	10	2	6	9	1	8	7	2	10	7	1	6	6	1	8	7	0	0																																																																						
2016	6	0	0	7	0	0	6	0	0	10	0	0	8	0	0	9	0	0	9	0	0	9	0	0																																																																																		



Arsenic Mg/L Milligrams per Liter MCL 0.01 mg/L RAA Running Annual Average

Month	h <b>Jan</b>			Feb			Mar			Apr			May			Jun			Jul			Aug			Sep			0ct			Nov					
Year	Results	RAA	Exceed RAA	Results	RAA	Exceed RAA	Results	RAA	Exceed RAA	Results	RAA	Exceed RAA	Results	RAA	Exceed RAA	Results	RAA	Exceed RAA	Results	RAA	Exceed RAA	Results	RAA	Exceed RAA	Results	RAA	Exceed RAA	Results	RAA	Exceed RAA	Results	RAA	Exceed RAA	Results	RAA	Exceed RAA
2015	0.012	0.012	Yes	100.0	700.0	ON	0	9.004	ON	0.014	200.0	ON	200.0	900'0	ON	900'0	200.0	ON	900'0	800.0	No	800.0	200.0	ON	900'0	0.007	ON	9.005	900'0	ON	0	9,005	No	0	0.003	No
2016	600.0	0.004	No	800.0	0.004	ON	200.0	900.0	ON	700.0	800.0	ON	800.0	800.0	ON	200.0	200.0	ON	200.0	200.0	No	200.0	700.0	ON												

To Board of Commissioners

From William Neal, General Manager

### DWSRF Project Status:

The contractor has completed the mechanical work at the Wiegardt Wellfield. The sample stations are installed and the water main has been pressure tested and disinfected.


The Electrician will have all of the components in a couple of weeks. Currently, Wiegardt Wellfield should be online by the second week in October.

Good progress has been made at the South Wellfield. Most of the building modifications are complete. The exterior doors will be delivered in two weeks. While installing the concrete pads inside the building for the contact tank and valve sled the contractor discovered a problem. The floor for the existing slab is not 4-inches thick in the middle of the floor. The edges are all a minimum of 4-inches thick but the slab in the center of the floor is only 2 3/4 -inches thick. The engineer has determined the slab is not thick enough for the designed pipe supports. The most cost effective solution is to pour a four inch slab on top of the existing slab where the pipe supports will be installed. This will require a change order. The engineer and contractor are working on the cost difference. I expect the change will be in the 3,000 to 4,000 dollar range.

#### Project Images:



Ferric Room Foundation



Ferric Room Framed

## North Beach Water District

Tel 360.665.4144 Fax 360.665.4641 25902 Vernon Ave. Ocean Park, WA 98640 www.northbeachwater.com





Discussion Over Shallow Slab



## Other Projects:

The NWF Fence Project is awarded and contracts are signed. I am holding off on the "Notice to Proceed" until after the property has been surveyed. The surveyors are scheduled to be on-site September 19, 2016. The surveyors have pushed back the start date twice. I really hope they are here next Tuesday. After the surveyors complete their work we will need to remove the trees that will be in the fence line. DPR Construction will be falling the trees and removing the stumps from the site. Our crew will be removing the limbs and trees from the site. We only need to remove 6 or 8 trees. The trees we are removing do not make a load of marketable timber.

Jeff Early will be installing the metal door on the north wall of the NWF Treatment Plant. Jeff will also be removing the existing door and replacing the cement block foundation. His work includes installing siding on the north wall as well. None of the other contractors came close to his quote of \$3,300.00.

Coast Garage Door, Seaside Oregon, will be replacing the door on the west side of the NWF Treatment Plant. Coast was the low bid by a small margin. The door will be installed late September or October depending on delivery of the door.

Gray and Osborne are working on a road design for the Emond property easement project. I reviewed a preliminary design Thursday. We made some modification and I expect the final design before the end of the month. Once I have the final design I will forward it to Tom Frare, Emonds engineer, for his review and Emond approval. Once the design has been approved we will proceed with drafting the easements for execution.

## New Office and Facilities Building Status:

Helligso has completed all of the punch list items and the roll-up doors have been modified to meet the specifications. David Jenson is working on contract close out items. I was hoping to have a project acceptance resolution for the Board to consider for the September regular meeting but that will not happen. I am confident we will have one for the October regular meeting.

## Staffing issue:

Jon Flaming is being cross trained to handle the Billing Clerk duties. Jon has had about 8 hours training so far and is proving to be very well suited for the work.

We have received about 12 applications for the advertised position. Several of them are promising. We will be conduction interviews next week.

## End of Report